

# FIRE LIFE SAFETY



# PRE-TEST SHEET

**JOB ADDRESS**

**INSPECTION RECORDS AND PLANS MUST BE AVAILABLE WHEN REQUESTED**

- NOTE:**
1. All Items below that pertain to the area(s) being tested shall be checked, verified, initialed and dated by the installer responsible for the installation. All other items shall have N/A placed in it's applicable box.
  2. The building Inspector for the project must be called and perform their Final Building inspection prior to scheduling the Fire Life Safety Test.
  3. Electrical Inspector must perform a final electrical inspection of the fire alarm system prior to LAFD fire alarm test.

**FIRE ALARM – LIFE SAFETY CONTRACTOR**

APPROVED PLANS AND PERMIT SIGN _____ DATE / /	COMPONENTS SUPERVISION / NFPA 72 SIGN _____ DATE / /	BUILDING COMMUNICATION SIGN _____ DATE / /	A/C SHUTDOWN SIGN _____ DATE / /
COMPLETE ALL CONSTRUCTION SIGN _____ DATE / /	DEVICE ANNUNCIATION SIGN _____ DATE / /	SUBSEQUENT ALARM ACTIVATION SIGN _____ DATE / /	STAIRWELL PRESSURIZATION SIGN _____ DATE / /
FIRE RATED CONSTRUCTION SIGN _____ DATE / /	CONTROL PANEL STATUS SIGN _____ DATE / /	SPECIAL EXTINGUISHERS/ PRE ACTION SYSTEM SIGN _____ DATE / /	BUILDING AUXILIARY AND OUTSIDE AIR SIGN _____ DATE / /
FIRE RATED PENETRATIONS SIGN _____ DATE / /	VOICE/FIRE TONE 16 dBA ABOVE AMBIENT SIGN _____ DATE / /	SEQUENCE OF OPERATION VERIFICATION SIGN _____ DATE / /	FIRE DAMPER OPERATION SIGN _____ DATE / /
INITIATING DEVICE(S) TESTED LOCATION OF DEVICE(S) TO BE VERIFIED BY LAFD	STROBE LOCATION, CANDELA / NFPA 72 ADA LOCATION OF DETECTOR SHALL BE VERIFIED BY LAFD	ELECTRIC DOOR LOCKING PER LAFD SIGN _____ DATE / /	ELEVATOR RECALL SIGN _____ DATE / /

**ELECTRICAL CONTRACTOR**

APPROVED PLANS AND PERMIT SIGN _____ DATE / /	FIRE RATED CONSTRUCTION / PENETRATIONS SIGN _____ DATE / /	ELECTRIC DOOR LOCKING PER LAFD SIGN _____ DATE / /	EXIT SIGN(S) TESTED LOCATION OF EXIT LIGHTING SHALL BE VERIFIED BY LAFD
COMPLETE ALL CONSTRUCTION SIGN _____ DATE / /	EXIT SIGN CIRCUITRY SIGN _____ DATE / /	EMERGENCY LIGHTING TESTED LOCATION OF LIGHTING SHALL BE VERIFIED BY LAFD	EXIT PATH VERIFICATION SIGN _____ DATE / /

**MECHANICAL CONTRACTOR**

APPROVED PLANS AND PERMIT SIGN _____ DATE / /	FIRE RATED PENETRATIONS SIGN _____ DATE / /	BUILDING, AUXILIARY AND OUTSIDE AIR SIGN _____ DATE / /	FIRE DAMPER OPERATION SIGN _____ DATE / /
COMPLETE ALL CONSTRUCTION SIGN _____ DATE / /	CONTROL PANEL STATUS SIGN _____ DATE / /	STAIRWELL PRESSURIZATION SIGN _____ DATE / /	OTHER SIGN _____ DATE / /
FIRE RATED CONSTRUCTION SIGN _____ DATE / /	A/C SHUTDOWN SIGN _____ DATE / /	SMOKE EVAC SIGN _____ DATE / /	OTHER SIGN _____ DATE / /

**GENERAL CONTRACTOR**

APPROVED PLANS AND PERMIT SIGN _____ DATE / /	FIRE RATED CONSTRUCTION/PENETRATIONS SIGN _____ DATE / /	FIRE DOOR INSTALLATION/NFPA 80 SIGN _____ DATE / /	DOOR DROP/LATCH SIGN _____ DATE / /
COMPLETE ALL CONSTRUCTION SIGN _____ DATE / /	RATED DOOR HARDWARE/LABEL SIGN _____ DATE / /	EVACUATION SIGNAGE SIGN _____ DATE / /	OTHER SIGN _____ DATE / /

<b>TOTAL NUMBER OF LIFE SAFETY DEVICES TO BE TESTED</b> SIGN _____ DATE / /	<b>VERIFIED BY GENERAL CONTRACTOR (NAME)</b> SIGN _____ DATE / /	<b>LAFD INSPECTOR NAME / PHONE #</b>	<b>LIFE SAFETY PERMIT NUMBER</b>
<b>FIRE WARNING SYSTEM PRE TESTED BY</b> SIGN _____ DATE / /	<b>VERIFIED BY BUILDING REPRESENTATIVE</b> SIGN _____ DATE / /	<b>JOB PHONE</b>	

**(CITY USE ONLY) (CITY USE ONLY) (CITY USE ONLY) (CITY USE ONLY) (CITY USE ONLY)**

<b>FIRE ALARM WIRING COMPLETED</b>	<b>BUILDING FINAL INSPECTION CONDUCTED</b> <i>(Correction May Be Pending)</i>
ELECTRICAL INSPECTOR SIGNATURE _____ DATE / /	BUILDING INSPECTOR SIGNATURE _____ DATE / /

**NOTE: BOTH SIDES OF THIS FORM MUST BE FILLED OUT IN ITS ENTIRETY PRIOR TO CALLING FOR LIFE SAFETY INSPECTION.**

Permit fees provide for a limited number of inspections. A reinspection fee may be assessed for each inspection when the work for which the inspection was requested is not completed, when inspection records or plans are not available, or there is a failure to provide access.

